Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Date	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
114	Long point above 6Mtr upto 10Mtr from tapping point to out let via switch box complete as per specifications and directions of the Engineer in charge	Points	15.00	358.68	0	358.68	0	15.00	358.68	5380.20	0.00	0.00	0.00	15.00	5380.20
115	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches complete as per specifications and directions of the Engineer in charge	Points	20.00	453.74	0	453.74	0	20.00	453.74	9074.80	0.00	0.00	0.00	20.00	9074.80
116	Three outlet in a row, above 6Mts upto 10Mtr from tapping point to out let via switches box complete as per specifications and directions of the Engineer in charge	Points	20.00	636.02	0	636.02	0	20.00	636.02	12720.40	0.00	0.00	0.00	20.00	12720.40
117	Point wiring using Copper wire with switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP B Short point upto 3Mtr from tapping point to out let via switch complete as per specifications and directions of the Engineer in charge	Points	6	170.52	0	170.52	0	6.00	170.52	1023.12	0.00	0.00	0.00	6.00	1023.12
118	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch complete as per specifications and directions of the Engineer in charge	Points	10.00	235.20	0	235.2	0	10.00	235.2	2352.00	0.00	0.00	0.00	10.00	2352.00
119	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A.1.5 sqmm complete as per specifications and directions of the Engineer in charge	Mtrs	1000.00	19.60	0	19.6	0	990.00	19.6	19404.00	0.00	0.00	0.00	990.00	19404.00
120	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 2.5 sqmm complete as per specifications and directions of the Engineer in charge	Mtrs	900.00	31.36	0	31.36	0	900.00	31.36	28224.00	0.00	0.00	0.00	900.00	28224.00
121	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 4 sqmm complete as per specifications and directions of the Engineer in charge	Mtrs	900.00	45.08	0	45.08	0	860.00	45.08	38768.80	0.00	0.00	0.00	860.00	38768.80
122	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 6 sqmm complete as per specifications and directions of the Engineer in charge	Mtrs	700.00	68.60	0	68.6	0	700.00	68.6	48020.00	0.00	0.00	0.00	700.00	48020.00
123	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A6Amps one way. complete as per specifications and directions of the Engineer in charge	Nos	120	67.62	0	67.62	0	120.00	67.62	8114.40	0.00	0.00	0.00	120.00	8114.40

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Date	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
124	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps Two way. complete as per specifications and directions of the Engineer in charge	Each	4.00	93.10	0	93.1	0	4.00	93.1	372.40	0.00	0.00	0.00	4.00	372.40
125	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps 3way socket. complete as per specifications and directions of the Engineer in charge	Each	20.00	101.92	0	101.92	0	20.00	101.92	2038.40	0.00	0.00	0.00	20.00	2038.40
126	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 1000-1200Watts Dimmer complete as per specifications and directions of the Engineer in charge	Each	50.00	578.20	0	578.2	0	50.00	578.2	28910.00	0.00	0.00	0.00	50.00	28910.00
127	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 16Amps one way switch complete as per specifications and directions of the Engineer in charge	Each	25.00	121.52	0	121.52	0	25.00	121.52	3038.00	0.00	0.00	0.00	25.00	3038.00
128	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps Bell push complete as per specifications and directions of the Engineer in charge	Each	1	93.10	0	93.1	0	1.00	93.1	93.10	0.00	0.00	0.00	1.00	93.10
129	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 32Amps DP switch complete as per specifications and directions of the Engineer in charge	Each	10.00	176.40	0	176.4	0	10.00	176.4	1764.00	0.00	0.00	0.00	10.00	1764.00
130	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6/16Amps universal socket complete as per specifications and directions of the Engineer in charge	Each	15.00	156.80	0	156.8	0	15.00	156.8	2352.00	0.00	0.00	0.00	15.00	2352.00
131	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts. complete as per specifications and directions of the Engineer in charge	No	12.00	4632.46	0	4632.5	0	12.00	4632.46	55589.52	0.00	0.00	0.00	12.00	55589.52
132	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x3mm complete as per specifications and directions of the Engineer in charge	Mtrs	70.00	82.32	0	82.32	0	70.00	82.32	5762.40	0.00	0.00	0.00	70.00	5762.40

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Date	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
133	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.4 core 16 sqmm complete as per specifications and directions of the Engineer in charge	Mtr	250	150.92	0	150.92	0	250.00	150.92	37730.00	0.00	0.00	0.00	250.00	37730.00
134	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A 3.5 core 95 sqmm complete as per specifications and directions of the Engineer in charge	Mtr	120	479.22	0	479.22	0	110.00	479.22	52714.20	0.00	0.00	0.00	110.00	52714.20
135	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) In soil (ordinary) complete as per specifications and directions of the Engineer in charge	Mtr	70	83.30	0	83.3	0	70.00	83.3	5831.00	0.00	0.00	0.00	70.00	5831.00
136	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) In soil (hard) complete as per specifications and directions of the Engineer in charge	Mtr	120	113.68	0	113.68	0	110.00	113.68	12504.80	0.00	0.00	0.00	110.00	12504.80
137	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.6 sqmm to 16 sqmm complete as per specifications and directions of the Engineer in charge	Mtr	250	11.76	0	11.76	0	250.00	11.76	2940.00	0.00	0.00	0.00	250.00	2940.00
138	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.95 sqmm to150Sqmm complete as per specifications and directions of the Engineer in charge	Mtr	120	23.52	0	23.52	0	120.00	23.52	2822.40	0.00	0.00	0.00	120.00	2822.40
139	Supply and erection of 11Mtr Spun Pole including earth work etc,. complete as per the standard technical specification of BESCOM complete as per specifications and directions of the Engineer in charge	Nos	2	24634.26	0	24634	0	2.00	24634.26	49268.52	0.00	0.00	0.00	2.00	49268.52
140	Supply and Fixing of Single Pole Mounted Transformer Kit for 25/63/100KVA on 9Mtr RCC Pole etc. complete as per the standard technical specification of BESCOM complete as per specifications and directions of the Engineer in charge	Nos	2	10590.86	0	10591	0	2.00	10590.86	21181.72	0.00	0.00	0.00	2.00	21181.72
141	Supplying and Fixing ..... including all Hardware's etc. complete as per the standard technical specification of BESCOM H Frame Set complete as per specifications and directions of the Engineer in charge	Nos	2	4893.14	0	4893.1	0	2	4893.14	9786.28	0.00	0.00	0.00	2	9786.28
142	Supplying and Fixing ..... including all Hardware's etc. complete as per the standard technical specification of BESCOM GOS Set 200 Amps Single break complete as per specifications and directions of the Engineer in charge	Nos	2	10558.52	0	10559	0	2	10558.52	21117.04	0.00	0.00	0.00	2	21117.04
143	Supplying and Fixing ..... including all Hardware's etc. complete as per the standard technical specification of BESCOMHT ST Support 50x8 mm complete as per specifications and directions of the Engineer in charge	Each	6	184.24	0	184.24	0	6.00	184.24	1105.44	0.00	0.00	0.00	6.00	1105.44

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Present	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
144	HT Cable GROUP A: Supplying and laying of high tension 11KV cable, Dry Curing & Dry Cooling with true triple extrusion, simultaneously through a single common head, 3 core under ground XLPE (E) cable having stranded compact circular aluminium conductor, screened insulated, insulation screened with extruded semiconducting compound in combination with copper tape, core laid up extruded inner sheathed of GI flat strip armoured and overall PVC sheathed with specified IS 7098/11/85 with latest amendments & confirming to the GTP of GROUP-A3Cx95sqmm complete as per specifications and directions of the Engineer in charge	Mtrs	300	1115.24	0	1115.2	0	300	1115.24	334572.00	0.00	0.00	0.00	300	334572.00
145	Supplying and making 11KV (E) Extruded "X" linked for tubing & moulded & cross-linked components using Heat Shrink Stress Control tube having High Permittivity XLPE Terminations-INDOOR & OUTDOOR JOINTING KIT & confirming to the GTP. OUTDOOR 3Cx95/120sqmm complete as per specifications and directions of the Engineer in charge	Nos	3	10846.64	0	10847	0	3	10846.64	32539.92	0.00	0.00	0.00	3	32539.92
146	Supplying and making 11KV (E) Extruded "X" linked for tubing & moulded & cross-linked components using Heat Shrink Stress Control tube having High Permittivity XLPE Terminations-INDOOR & OUTDOOR JOINTING KIT & confirming to the GTP. INDOOR 3Cx95/120sqmm complete as per specifications and directions of the Engineer in charge	Nos	3	8984.64	0	8984.6	0	3.00	8984.64	26953.92	0.00	0.00	0.00	3.00	26953.92
147	Supplying erection, testing and commissioning of 11kV Load Break Switch with connected accessories and hardware's etc. suitable for outdoor type complete as per latest IS standard technical specification. LBS should be approved by BESCOM complete as per specifications and directions of the Engineer in charge	Each	1	106504.44	0	106504	0	1.00	106504.44	106504.44	0.00	0.00	0.00	1.00	106504.44
148	Supplying, erection, Testing and Commissioning of .....KVA Aluminum Wound Distribution Transformer tap switch, Butchholtz relay winding Temperature indicator, oil temperature indicator, marshalling box with wiring, magnetic oil level indicator with +5% to -10% steps of 2.5% with HT and LT cable end boxes including all standard accessories as per latest IS Standard Technical Specification.100 KVA complete as per specifications and directions of the Engineer in charge	Nos	1	185828.58	0	185829	0	1.00	185828.58	185828.58	0.00	0.00	0.00	1.00	185828.58
149	LT Distribution Box for 63/100 KVA Transformer with 1No 160Amps 25kA 4Pole MCCB, suitable capacity aluminum bus bar mounted in 16SWG powder coated M.S.Box suitable to mount at Transformer Centre as per BESCOM. complete as per specifications and directions of the Engineer in charge	Set	1	19604.90	0	19605	0	1.00	19604.9	19604.90	0.00	0.00	0.00	1.00	19604.90

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Rate	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
150	Fabricating, supplying and erecting swaged tubular pole of height ...Mtr having three sections, and providing two coats of red oxide paint and finished with two coats of enameled paint of approved quality and colour and M.S. base plate of suitable size welded at the bottom of the pole(as per IS) and 40mm dia GI / flexible PVC pipe of 1 mtr length fitted to the heavy gauge polycarbonate control box including 5way connector of size 167x125x82mm for 7.5M pole/200x160x98mm for remaining length of pole with front opening cover, with locking arrangements and suitable capacity MCB / DP switch, The pole shall be erected in cement concrete work (1:2:4) including excavation and refilling of planting depth of the pole to the ground level and the coping CC shall be up to 0.6M above ground level as per IS 2713 - 7. Erection of heavy duty pole on Footpath / median 10Mt (5Mt Hb,165.1mm dia 4.85mm thick x3M Hm, 139.7mm dia 4.50mm thick x 2M Ht,114.3mm dia 3.65mm thick) complete as per specifications and directions of the Engineer in charge	Nos	8	20388.90	0	20389	0	8.00	20388.9	163111.20	0.00	0.00	0.00	8.00	163111.20
151	Supplying and fixing telescopic M.S. bracket fabricated by using 0.5m length 4" dia telescopic M. S. pipe, with 2" dia 1.5m long M. S. bracket and are welded with suitable angle, using 6mm thick M. S. sheet, grip bolts & nuts, as required, suitable for 9 to 12 mtrs. M. S. tubular pole, with necessary two coats of painting, with all other accessories.Single bracket 1.5 Mtr. Length	Nos	8	1379.84	0	1379.8	0	8.00	1379.84	11038.72	0.00	0.00	0.00	8.00	11038.72
152	LED Street light. Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs. 50000 hr. @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4 KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency	Nos	14	33533.64	0	33534	0	14.00	33533.64	469470.96	0.00	0.00	0.00	14.00	469470.96
153	LED Indoor Supplying of 2' feet - LED PVC Square Batten ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 4' - 28 watts complete as per specifications and directions of the Engineer in charge	Nos	55	1903.16	0	1903.2	0	55.00	1903.16	104673.80	0.00	0.00	0.00	55.00	104673.80

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
154	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition. complete as per specifications and directions of the Engineer in charge	Nos	60	2004.10	0	2004.1	0	60.00	2004.1	120246.00	0.00	0.00	0.00	60.00	120246.00
155	Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition. complete as per specifications and directions of the Engineer in charge	Nos	60	5306.70	0	5306.7	0	60.00	5306.7	318402.00	0.00	0.00	0.00	60.00	318402.00
156	Supply of 2'x2' LED recessed luminaire with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition LED modular down light 2'x2'-55 watts complete as per specifications and directions of the Engineer in charge	Nos	8	9950.92	0	9950.9	0	8.00	9950.92	79607.36	0.00	0.00	0.00	8.00	79607.36

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
157	Supplying of LED Floodlight with .....W System Power consumption pressure die cast aluminum housing with powder coating with IP 65 protection. 1, 200-275V voltage with electronic Driver, PF>0.9, should meet ANSI 2G Vibration test, Compliance to UL/CE with Class I. System rating shall be 50K hrs. @ Lumen maintenance of 70%, system efficacy > 80lm/w. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions	Nos	6	7649.88	0	7649.9	0	6.00	7649.88	45899.28	0.00	0.00	0.00	6.00	45899.28
158	Supplying exhaust fan of 1440 RPM of 300mm (12") size with bracket blades complete for light duty suitable to operate on 230V 50Hz, AC Supply. complete as per specifications and directions of the Engineer in charge	Nos	15	1823.78	0	1823.8	0	0.00	1823.78	0.00	0.00	0.00	0.00	0.00	0.00
159	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete.15" Sweep (450mm) complete as per specifications and directions of the Engineer in charge	Nos	10	4714.78	0	4714.8	0	2.00	4714.78	9429.56	0.00	0.00	0.00	2.00	9429.56
160	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm)Regular model complete as per specifications and directions of the Engineer in charge	Nos	45	2538.20	0	2538.2	0	45.00	2538.2	114219.00	0.00	0.00	0.00	45.00	114219.00
161	Supplying wall mounting fan suitable to operate at single-phase 230v A.C. supply.400mm Sweep complete as per specifications and directions of the Engineer in charge	Nos	14	2718.52	0	2718.5	0	14.00	2718.52	38059.28	0.00	0.00	0.00	14.00	38059.28
162	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps.On wall / ceiling / Rafter / Girders complete as per specifications and directions of the Engineer in charge	Nos	195	104.86	0	104.86	0	195.00	104.86	20447.70	0.00	0.00	0.00	195.00	20447.70
163	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring. complete as per specifications and directions of the Engineer in charge	Nos	55	148.96	0	148.96	0	55.00	148.96	8192.80	0.00	0.00	0.00	55.00	8192.80
164	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps. ceiling rose with sufficient length of 23 / 0.0076 inch PVC insulated twin core wire. complete as per specifications and directions of the Engineer in charge	Nos	25	441.98	0	441.98	0	2.00	441.98	883.96	0.00	0.00	0.00	2.00	883.96

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Date	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
165	Fabricating supplying and mounting MS box made out … SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete as per specifications and directions of the Engineer in charge	sq.cms	120000	0.35	0	0.35	0	120000.00	0.35	42000.00	0.00	0.00	0.00	120000.00	42000.00
166	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat … with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.50x50x6mm complete as per specifications and directions of the Engineer in charge	Mtr	4	362.60	0	362.6	0	4.00	362.6	1450.40	0.00	0.00	0.00	4.00	1450.40
167	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete.100Amps 4x30x6mm Aluminum Strips complete as per specifications and directions of the Engineer in charge	Mtrs	1.50	2291.24	0	2291.2	0	1.50	2291.24	3436.86	0.00	0.00	0.00	1.50	3436.86
168	Supplying of on load change over switches 4 poles, AC-23A Duty, 415V, 50Hz, AC Supply. 100-125Amps complete as per specifications and directions of the Engineer in charge	Nos	2	6895.28	0	6895.3	0	2.00	6895.28	13790.56	0.00	0.00	0.00	2.00	13790.56
169	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) FOUR POLE100Amps 25kA. complete as per specifications and directions of the Engineer in charge	Nos	8	6232.80	0	6232.8	0	8.00	6232.8	49862.40	0.00	0.00	0.00	8.00	49862.40
170	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) FOUR POLE 125-160Amps 25kA complete as per specifications and directions of the Engineer in charge	Nos	1	7910.56	0	7910.6	0	1.00	7910.56	7910.56	0.00	0.00	0.00	1.00	7910.56
171	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.III - Double Door 4Way TP &N complete as per specifications and directions of the Engineer in charge	Each	3	2574.46	0	2574.5	0	3.00	2574.46	7723.38	0.00	0.00	0.00	3.00	7723.38
172	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.III - Double Door 6Way TP &N complete as per specifications and directions of the Engineer in charge	Each	3	3076.22	0	3076.2	0	3.00	3076.22	9228.66	0.00	0.00	0.00	3.00	9228.66

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
173	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.III - Double Door 12Way TP &N complete as per specifications and directions of the Engineer in charge	Each	3	5513.48	0	5513.5	0	3.00	5513.48	16540.44	0.00	0.00	0.00	3.00	16540.44
174	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps SP complete as per specifications and directions of the Engineer in charge	Nos	40	448.84	0	448.84	0	20.00	448.84	8976.80	0.00	0.00	0.00	20.00	8976.80
175	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 40-63Amps DP complete as per specifications and directions of the Engineer in charge	Nos	10	1173.06	0	1173.1	0	10.00	1173.06	11730.60	0.00	0.00	0.00	10.00	11730.60
176	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 40-63Amps TPN complete as per specifications and directions of the Engineer in charge	Nos	6	2076.62	0	2076.6	0	6.00	2076.62	12459.72	0.00	0.00	0.00	6.00	12459.72
177	Supplying, fixing and wiring 50/5 to 400/5Amps 5VA burden Current Transformer. Class 0.5 accuracy with Tape Wound. complete as per specifications and directions of the Engineer in charge	Nos	3	518.42	0	518.42	0	3.00	518.42	1555.26	0.00	0.00	0.00	3.00	1555.26
178	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C. complete as per specifications and directions of the Engineer in charge	Each	3	474.32	0	474.32	0	3.00	474.32	1422.96	0.00	0.00	0.00	3.00	1422.96
179	Supplying, fixing and wiring rotary selector switch suitable for Ammeter. complete as per specifications and directions of the Engineer in charge	Each	1	184.24	0	184.24	0	1.00	184.24	184.24	0.00	0.00	0.00	1.00	184.24
180	Supplying, fixing and wiring rotary selector switch suitable for Voltmeter. complete as per specifications and directions of the Engineer in charge	Each	1	150.92	0	150.92	0	1.00	150.92	150.92	0.00	0.00	0.00	1.00	150.92
181	Supplying, fixing and wiring 3 Phase Digital Ammeter /Voltmeter. complete as per specifications and directions of the Engineer in charge	Each	2	1313.20	0	1313.2	0	2.00	1313.2	2626.40	0.00	0.00	0.00	2.00	2626.40

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Present	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
182	Construction of platform with size stone, cement concert for erection of 500 kVA ransformer/Metering cubicle/Heavy Equipment. Construction of platform (1.5x1.5x1.2) mtr in size stone, for erection of transformers/Heavy equipment including all materials, labour.Excavation of (1.5x1.5x1) mt pit for foundation providing and laying cement concrete 1:4:8 for foundation laid in 10 cm thick layers, well compacted curing etc., complete providing and construction of stone masonary 0.9m below ground level and 1.2m above ground level neatly hammer dressed in cement morter 1:6.Providing and Laying cement concrete slab 1.5x1.5x0.10Mtr with cement concrete of 1:2:4 mix forming & cutting complete, providing pointing to stone masonary in cement morter 1:3 after racking joint & nisely lining curing etc., plastering the concrete surfaces in cement morter 1:4 including smooth randering curing etc., curing at every stages completely complete as per specifications and directions of the Engineer in charge.	Per structure	2	28330.82	0	28331	0	2.00	28330.82	56661.64	0.00	0.00	0.00	2.00	56661.64
183	Providing chain link fencing 50mm size of 8 guage properly stretched between rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts, cutting, bending wherever necessary, wastage and lapping etc., complete as per the direction of the Engineer incharge for work including two coats of approved quality paint over one coat of primer paint. complete as per specifications and directions of the Engineer in charge	Sqmt	48	920.22	0	920.22	0	48.00	920.22	44170.56	0.00	0.00	0.00	48.00	44170.56
184	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., complete as per specifications and directions of the Engineer in charge	Each BW	1	2018.80	0	2018.8	0	1.00	2018.8	2018.80	0.00	0.00	0.00	1.00	2018.80
185	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of the Engineer in charge**0 to 50 m**	Rmtr	50	338.10	0	338.1	0	50.00	338.1	16905.00	0.00	0.00	0.00	50.00	16905.00

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
186	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of the Engineer in charge **50 to 100 m**	Rmtr	50	441.98	0	441.98	0	50.00	441.98	22099.00	0.00	0.00	0.00	50.00	22099.00
187	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of the Engineer in charge**100 to 150 m**	Rmtr	50	491.96	0	491.96	0	50.00	491.96	24598.00	0.00	0.00	0.00	50.00	24598.00
188	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 complete as per specifications and directions of the Engineer in charge **150 to 200 m**	Rmtr	50	519.40	0	519.4	0	50.00	519.4	25970.00	0.00	0.00	0.00	50.00	25970.00
189	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of the Engineer in charge **200 to 250 m**	Rmtr	50	601.72	0	601.72	0	50.00	601.72	30086.00	0.00	0.00	0.00	50.00	30086.00
190	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of the Engineer in charge **250 to 300 m**	Rmtr	50	643.86	0	643.86	0	50.00	643.86	32193.00	0.00	0.00	0.00	50.00	32193.00

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto 125%	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
191	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty complete as per specifications and directions of the Engineer in charge	Rmtr	70.00	1421.98	0	1422	0	70.00	1421.98	99538.60	0.00	0.00	0.00	70.00	99538.60
192	Providing 250mm dia PVC Pipe 6kg/cm complete as per specifications and directions of the Engineer in charge	Rmtr	18	1179.92	0	1179.9	0	0.00	1179.92	0.00	0.00	0.00	0.00	0.00	0.00
193	Providing and fixing 160mm Borewell Cap complete as per specifications and directions of the Engineer in charge	Each	1	106.82	0	106.82	0	0.00	106.82	0.00	0.00	0.00	0.00	0.00	0.00
194	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meansns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps complete as per specifications and directions of the Engineer in charge	Nos	1	64815.24	0	64815	0	0.00	64815.24	0.00	0.00	0.00	0.00	0.00	0.00
195	KSRB 13.3.6: Providing and fixing in trenches galvanised / mild steel tubes (medium grade) **50mm** dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments complete as per specifications. Specification No. KBS 13.2.14 /13.6 complete as per specifications and directions of the Engineer in charge	m	260	462.56	0	462.56	0	0.00	462.56	0.00	0.00	0.00	0.00	0.00	0.00
196	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of **GROUP-A. P. No. 12 / I No. 2.10.4(1) 3C x 4 Sqm mm** complete as per specifications and directions of the Engineer in charge	Mtr	540	136.22	0	136.22	0	0.00	136.22	0.00	0.00	0.00	0.00	0.00	0.00
197	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) complete as per specifications and directions of the Engineer in charge	Per Length	130	94.08	0	94.08	0	0.00	94.08	0.00	0.00	0.00	0.00	0.00	0.00
198	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., complete as per specifications and directions of the Engineer in charge	Each	1	323.40	0	323.4	0	0.00	323.4	0.00	0.00	0.00	0.00	0.00	0.00

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total Upto Date	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
199	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A **16 Sqmm** complete as per specifications and directions of the Engineer in charge	Mtr	30	149.94	0	149.94	0	0.00	149.94	0.00	0.00	0.00	0.00	0.00	0.00
200	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.**6Sqmm to 16 Sqmm)** complete as per specifications and directions of the Engineer in charge	Mtr	30	11.76	0	11.76	0	0.00	11.76	0.00	0.00	0.00	0.00	0.00	0.00
201	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) complete as per specifications and directions of the Engineer in charge	Mtr	25	91.14	0	91.14	0	0.00	91.14	0.00	0.00	0.00	0.00	0.00	0.00
202	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV complete as per specifications and directions of the Engineer in charge**40mm dia GI pipe**	Mtr	4	369.46	0	369.46	0	0.00	369.46	0.00	0.00	0.00	0.00	0.00	0.00
203	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. complete as per specifications and directions of the Engineer in charge **16Sqmm**	Nos	1	299.88	0	299.88	0	0.00	299.88	0.00	0.00	0.00	0.00	0.00	0.00
204	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia complete as per specifications and directions of the Engineer in charge	Nos	1	2926.28	0	2926.3	0	0.00	2926.28	0.00	0.00	0.00	0.00	0.00	0.00
205	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers complete as per specifications and directions of the Engineer in charge	Nos	6	193.06	0	193.06	0	0.00	193.06	0.00	0.00	0.00	0.00	0.00	0.00
206	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 complete as per specifications and directions of the Engineer in charge **50 mm dia**	Nos	1	1695.40	0	1695.4	0	0.00	1695.4	0.00	0.00	0.00	0.00	0.00	0.00
207	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. complete as per specifications and directions of the Engineer in charge	Nos	1	245	0	245	0	0.00	245	0.00	0.00	0.00	0.00	0.00	0.00
208	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete complete as per specifications and directions of the Engineer in charge	Nos	4	111.72	0	111.72	0	0.00	111.72	0.00	0.00	0.00	0.00	0.00	0.00

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%			Total	
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
209	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. **5-32Amps Group A TPN** complete as per specifications and directions of the Engineer in charge	Nos	1	1660.12	0	1660.1	0	0.00	1660.12	0.00	0.00	0.00	0.00	0.00	0.00
210	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete as per specifications and directions of the Engineer in charge	Sq.Cm	23400	0.35	0	0.35	0	0.00	0.35	0.00	0.00	0.00	0.00	0.00	0.00
211	Supplying fully automatic store detta starer unit push button type with suitable wires three contractors one adjustable termal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3pase and wired offter fixing to the wooden board for motor upto **12.50 HP** complete as per specifications and directions of the Engineer in charge	Nos	1	7063.84	0	7063.8	0	0.00	7063.84	0.00	0.00	0.00	0.00	0.00	0.00
212	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. complete as per specifications and directions of the Engineer in charge Hard Soil	Cum	112.5	201.88	0	201.88	0	0.00	201.88	0.00	0.00	0.00	0.00	0.00	0.00
213	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., complete as per specifications and directions of the Engineer in charge	Rmtr	250	168.56	0	168.56	0	0.00	168.56	0.00	0.00	0.00	0.00	0.00	0.00
214	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs complete as per specifications and directions of the Engineer in charge	Cum	112.5	65.66	0	65.66	0	0.00	65.66	0.00	0.00	0.00	0.00	0.00	0.00
215	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) **50mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of the Engineer in charge	Each	3	2274.58	0	2274.6	0	0.00	2274.58	0.00	0.00	0.00	0.00	0.00	0.00
E1	KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11	pan	0	0	0	0	0	4.00	3975.05	15900.19	0.00	0.00	0.00	4.00	15900.19

Sl. No.	Description of Work	Unit	Approved		Previous			Present Upto 125%			Present Above 125%				
			Quantity	Rate	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E2	Providing and laying plat form using prepolished, water cut / gang saw 40mm thick telephonic Black Granite. laid on existing vertical - supports and fixing in CM 1:3 proportion. Including cutting to required shape, pattern with paper joints, including full rounding for nosing, finished with cement mortar, pointed with colour pigments to match the colour of slab making through jointing with sealant, making holes 25mm x 12mm grooves in joints including curing. (P.No. 108, I.No. 14.52 of PWD SR 2015-16)	Sqm	0	0	0	0	0	2.55	3996.59	10191.30	0.00	0.00	0.00	2.55	10191.30
E3	Providing and Fixing Stainless Steel sink of sizes upto 60cms x 45cms in 20mm thick granite slab of by cutting required thickness and width of grooves and fixing using adhesives etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment with all lead and lift, loading and unloading, transportation charges and all other incidental charges etc., complete as per specification and directions of the Engineer-in-charge of the work.	Each	0	0	0	0	0	10.00	6164.38	61643.84	0.00	0.00	0.00	10.00	61643.84
E4	Cutting granite slab upto 40mm thick and required width of grooves for fixing Stainless Steel sink upto 60cm x 45 cms and fixing using adhesives.	Nos	0	0	0	0	0	10.00	1187.07	11870.72	0.00	0.00	0.00	10.00	11870.72
E5	Providing and fixing M.S.Grill over existing compound wall as per Chief Architect drawing No. 12686, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification.	Sqm	0	0	0	0	0	104.85	6087.29	638251.97	0.00	0.00	0.00	104.85	638251.97
E6	DINING TABLE With Stainless Steel Top Size 6'X1.5'X2.5'. Heavy Fabricated frame With Powder Coating	Each	0	0	0	0	0	30.00	12943.71	388311.30	0.00	0.00	0.00	30.00	388311.30
E7	Dinning Stools With Stainless Steel Plate. Heavy Fabricated Frame with Powder Coating abd SS Plate.	Each	0	0	0	0	0	100.00	1676.78	167678.00	0.00	0.00	0.00	100.00	167678.00
E8	Store Room Storage, Size ,9.3 L X 6.6 HX12" D and 9.3 LX 6.6 H X21" D. Heavy Fabricated frame with powder Coating and 18 mm Ply with Lamination.	Each	0	0	0	0	0	1.00	55607.50	55607.50	0.00	0.00	0.00	1.00	55607.50
E9	Double Burner Stove	Each	0	0	0	0	0	1.00	11977.00	11977.00	0.00	0.00	0.00	1.00	11977.00
E10	Single Burner Stove	Each	0	0	0	0	0	2.00	4448.60	8897.20	0.00	0.00	0.00	2.00	8897.20
E11	Commercial Wet Grinder 0.5HP,5 Litres Machine.	Each	0	0	0	0	0	1.00	35075.50	35075.50	0.00	0.00	0.00	1.00	35075.50
E12	Plastic Chair For Hall Without arms National Brand	Each	0	0	0	0	0	98.00	684.40	67071.20	0.00	0.00	0.00	98.00	67071.20
	Grand Total									**10537061.99**			**34487.80**		**10571549.79**

Certificate

1.The Work executed by the contractor is found satisfactory

2. The contractor has removed the debris from the work spot

3. There are no departmental issues for this work

Contractor

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

10569260.0